

Project



Update

CSO SEPARATION AREA 12.4

November 2004

The contractor, F. L. Showalter, Inc., continues construction in your neighborhood. The following work activities will be taking place this month.

- Work activity will begin on Oakridge Blvd. with replacing manholes and repairing broken sewer lines to allow the pipe liner work to begin.
- Repair of concrete curb and gutter and sidewalk will continue throughout the project areas.
- Storm Sewer work will continue on New Hampshire Ave. near the Oakridge Blvd. intersection.
- The Contractor will continue to temporarily repair streets by surface treating with tar and gravel. In addition streets will be watered as needed for dust control.
- Sanitary Sewer work will begin in areas of Richmond Ave. and Pennsylvania Ave.
- Storm Sewer work will begin in the area of Connecticut Ave.
- Sanitary and Storm Sewer work will continue on Phase 3 in the off road area between New Hampshire Ave. and Pennsylvania Ave.
- Subsurface bedrock has been encountered during trench excavation; rock will be broken into a manageable size by using a rock-breaking machine called a Hoeram or by blasting.

If blasting is required, you may notice the sound and vibration similar to the vibration from lightning of a nearby thunderstorm. The Contractor and inspectors are using seismographs to record the magnitude of every blast. The blasting procedures are designed to maximize the safety of the workers and citizens and to protect the personal property around the blast site. We will conduct pre-blast surveys to record the condition of structures within 250 feet of a blast. The contractor will notify the residents in the immediate proximity of the blast each day that blasts will occur and an air horn blast warning system will be utilized.

THE AIR HORN BLAST WARNING SYSTEM WILL BE POSTED AND READS AS FOLLOWS:

1 LONG HORN 5 MINUTES PRIOR TO THE BLAST
1 SHORT HORN 1-MINUTE PRIOR TO THE BLAST
1 LONG HORN AFTER THE BLAST TO SIGNAL ALL CLEAR

The contractor has this two-year project scheduled into 5 Work Zones. The Work Zones are tentatively scheduled as follows:

1.	Sussex Street area from Warren Ave. to Perrymont Ave.	Completed
2.	Biltmore, Midvale, Crescent, Dumas, Alexander area	Completed
3.	Off Road area between New Hampshire and Pennsylvania	Aug. 2004 – Jan. 2005
4.	Pennsylvania, Connecticut, Vermont, Richmond areas	Nov. 2004 – June 2005
5.	Oakridge Blvd. 300 – 500 block area	Nov. 2004 – June 2005

Project: Combined Sewer Overflow Separation Area 12.4

Lynchburg CSO Citizen Information Line----- Phone: 847-7246
Contractor: F. L. Showalter, Inc. ----- Phone: 845-2388
Superintendent: Clu Pettyjohn ----- Phone: 546-6693