

Project



Update

CSO SEPARATION AREA 16.3A

July 2013

The CSO 16.3A Project area includes Aragon Street, Callaham Street, Carroll Avenue, Cliff Street, Gordon Street, Palm Street, Shaffer Street, Stadium Road, and off-road areas between these streets. The project's scheduled completion date is September 2013.

The contractor, George E. Jones & Sons, Inc., is continuing construction; the following work activities are planned. The proposed schedule is subject to change.

Aragon Street – Road work and new curb placement will continue this month. Through-traffic on Aragon Street will be blocked during the day while construction activities are underway. Street will be reopened each night and on weekends. Portions of street not being patched at present will undergo complete street rebuild in early summer; therefore final paving will be completed at conclusion of the rebuild process.

Callaham Street – Roadwork could start this month. Through-traffic on Callaham Street could be blocked during the day while construction activities are underway. Street will be reopened each night and on weekends.

Carroll Avenue – Work is completed.

Cliff Street (1500-1600 Block) – Sanitary sewer at the intersection of Aragon Street towards Grady/Stephenson is to continue in July. Be prepared for one-way traffic during pipe installation.

Gordon Street – Street paving to be started and be completed in July.

Palm Street/Cliff Street (1900 Block) – Street paving could start this month.

Shaffer Street – Sanitary sewer and storm work should end late this month. Through-traffic on Shaffer Street will be blocked during the day while construction activities are underway. Street will be reopened each night and on weekends. Portions of street not being asphalt patched at present will undergo complete street rebuild in early/mid-summer; therefore final paving will be completed at conclusion of the rebuild process.

Stadium Road – All work on Stadium Road is completed.

During utility installation, temporary construction barriers will be placed to contain the construction activities in and near the road. This temporary construction barrier will be adjusted to new locations along the affected streets from day to day. Please be attentive within the work areas and expect slow traffic during these times.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at www.lynchburgva.gov/cso

Project: Combined Sewer Overflow Area 16.3A

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: George E. Jones & Sons, Inc. -----	Phone: (434) 946-5455
Contractor's Superintendent: Mike Hall -----	Phone: (434) 841-2741

16.3A

«NAME»
«PROJECT_SITE_ADDRESS»
«MAIL_CITY», «MAIL_STATE» «MAIL_ZIP»