

Project



Update

CSO SEPARATION 16.3B

March 2014

The CSO 16.3B Project area includes Blackburn Street, Fulks Street, James Street, Naval Reserve Street, Stadium Road, Wythe Road, and off-road areas between these streets. The project's scheduled completion date is June 18, 2014.

The contractor, Counts & Dobyns, Inc., is continuing construction; the following work activities are planned. The proposed schedule is subject to change.

Blackburn Street – The storm sewer has been completed and final paving will be done in the spring.

Fulks Street – Sanitary sewer placement has been completed and final paving will be done in the spring.

James Street – Work has been completed.

Naval Reserve Street – Use caution for pedestrian crossing from City Stadium onto Wythe Road and for changing traffic patterns. One way traffic will occur at the intersection of Wythe Rd and Stadium Rd on some days for asphalt placement.

Off-Road Areas below Wythe Road (Norfolk Southern) – Work has been completed.

Stadium Road – Use caution for one way traffic to occur at the intersection of Wythe Rd for the placement of asphalt this month. Use caution for changing traffic patterns.

Wythe Road – Use caution for one way traffic or street closure for the lower end of Wythe Rd for the placement of asphalt and street rebuild. Use caution for changing traffic patterns. Side street parking will be limited for the businesses on Wythe Rd.

Carroll Avenue – New storm sewer outfall at the bottom of James Street at Carroll Avenue is projected to start in March.

During new utility installation, temporary construction barriers will be placed to contain the construction activities in and near the road. This temporary construction barrier will be adjusted to new locations along the affected streets from day to day. Please be attentive within the work areas and expect slow traffic during these times.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at www.lynchburgva.gov/cso

Project: Combined Sewer Overflow Area 16.3B

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: Counts & Dobyns, Inc. -----	Phone: (434) 821-2774
Contractor's Superintendent: Bruce Sprouse -----	Phone: (434) 546-0747