

# Project



# Update

## CSO SEPARATION 16.3B

November 2013

The CSO 16.3B Project area includes Blackburn Street, Fulks Street, James Street, Naval Reserve Street, Stadium Road, Wythe Road, and off-road areas between these streets. The project's scheduled completion date is June 18, 2014.

The contractor, Counts & Dobyns, Inc., is continuing construction; the following work activities are planned. The proposed schedule is subject to change.

**Blackburn Street** – New storm sewer placement could occur this month.

**Fulks Street** – Sanitary sewer placement will resume this month.

**James Street** – Is now open, minimal road shoulder work will continue.

**Naval Reserve Street** – Work has been completed.

**Off-Road Areas below Wythe Road (Norfolk Southern)** – Storm sewer work has been completed.

**Stadium Road** – No activity scheduled for this month.

**Wythe Road** – New storm sewer pipe will be placed this month.

**During new utility installation, temporary construction barriers will be placed to contain the construction activities in and near the road. This temporary construction barrier will be adjusted to new locations along the affected streets from day to day. Please be attentive within the work areas and expect slow traffic during these times.**

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at [www.lynchburgva.gov/cso](http://www.lynchburgva.gov/cso)

**Project: Combined Sewer Overflow Area 16.3B**

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: Counts & Dobyns, Inc. -----	Phone: (434) 821-2774
Contractor's Superintendent: Bruce Sprouse -----	Phone: (434) 546-0747

16.3B

«NAME»  
«PROJECT\_SITE\_ADDRESS»  
«MAIL\_CITY», «MAIL\_STATE» «MAIL\_ZIP»