

# Project



# Update

## CSO SEPARATION AREA 1D3.2

July 2013

The contractor, F.L. Showalter, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

**Ash Street** – Utility work in this area is complete.

**Bedford Avenue** – Utility work in this area is complete. Traffic from the Rivermont Avenue Detour will be using Bedford Avenue.

**Birch Street** – Utility work in this area is complete.

**Columbia Avenue** – No construction work will be occurring in the street between Birch Street and Rivermont Avenue; however, this section will be used for construction access from storage area to other areas still under construction. Work on the rain garden near the intersection of Loudon St. may start towards the end of July.

**Cork Street** – Unforeseen work on an existing utility line between Bedford Avenue and Early Street will require the contractor to perform additional construction work in this area. This work may start towards the end of July. Final paving will occur after this construction work has been performed.

**Early Street** – Utility work in this area is complete.

**Hawes Street** – Utility work in this area is complete.

**Hollins Mill Road** – Utility work in this area is complete.

**Holly Street** – Utility work in this area is complete.

**Loudon Street** – Utility work in this area is complete.

**Pansy Street** – Utility work in this area is complete.

**Rivermont Avenue** – Rivermont Avenue will continue to be one-lane westbound traffic in the construction area from Hawes Street to Columbia Avenue. Construction work will continue at Loudon Street through Columbia Avenue until anticipated completion this month. Final paving of Rivermont Avenue is anticipated to occur after this construction work has been performed.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at [www.lynchburgva.gov/cso](http://www.lynchburgva.gov/cso)

### Project: Combined Sewer Overflow Separation Area 1D3.2

|  |                       |
|--|-----------------------|
| Lynchburg CSO Citizen Information Line ----- | Phone: (434) 485-7246 |
| Contractor: F.L. Showalter, Inc. -----       | Phone: (434) 845-2388 |
| Contractor's Superintendent: Ray Allen ----- | Phone: (434) 841-6291 |

1D3.2

«NAME»  
«PROJECT\_SITE\_ADDRESS»  
«MAIL\_CITY», «MAIL\_STATE» «MAIL\_ZIP»