

# Project



# Update

## CSO SEPARATION AREA 1D3.2

September 2013

The contractor, F.L. Showalter, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

**Ash Street** – Utility work in this area is complete.

**Bedford Avenue** – Utility work in this area is complete. Traffic from the Rivermont Avenue Detour will be using Bedford Avenue.

**Birch Street** – Utility work has been completed however some asphalt street repair will occur this month.

**Columbia Avenue** – No construction work will be occurring in the street between Birch Street and Rivermont Avenue; however, this section will be used for construction access from storage area to other areas still under construction. This area is planned to be paved this month.

**Cork Street** – Construction work between Bedford Ave. and Early St. should be completed this month. Final paving will occur after this construction work has been performed this month.

**Early Street** – Utility work in this area is complete.

**Hawes Street** – Utility work in this area is complete.

**Hollins Mill Road** – Utility work in this area is complete.

**Holly Street** – Utility work in this area is complete.

**Loudon Street** – Utility work in this area is complete. Very minimal asphalt rebuilding will occur right at the intersection with Rivermont Ave.

**Pansy Street** – Utility work in this area is complete.

**Rivermont Avenue** – Rivermont Avenue will continue to be one-lane westbound traffic in the construction area from Hawes Street to Columbia Avenue. Construction work will continue at Loudon Street through Columbia Avenue until anticipated completion this month. Paving of Rivermont Avenue will occur this month and two-way traffic will be reinstated upon completion of paving.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at [www.lynchburgva.gov/cso](http://www.lynchburgva.gov/cso)

### Project: Combined Sewer Overflow Separation Area 1D3.2

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: F.L. Showalter, Inc. -----	Phone: (434) 845-2388
Contractor's Superintendent: Ray Allen -----	Phone: (434) 841-6291

1D3.2

«NAME»  
«PROJECT\_SITE\_ADDRESS»  
«MAIL\_CITY», «MAIL\_STATE» «MAIL\_ZIP»