

Project



Update

CSO SEPARATION 16.3B

April 2013

Sanitary sewer and storm sewer construction work is being done in your neighborhood. In an effort to keep citizens informed, you will receive a monthly newsletter providing information about construction in your area. The CSO 16.3B Project area includes Blackburn Street, Fulks Street, James Street, Naval Reserve Street, Stadium Road, Wythe Road, and off-road areas between these streets. The project's scheduled completion date is June 18, 2014.

The contractor, Counts & Dobyns, Inc., is continuing construction; the following work activities are planned. The proposed schedule is subject to change.

Blackburn Street – Phase II work. Be prepared this month for street closure for the installation of sanitary sewer placement between Stadium and Fulks.. Street closure will be confined to the work area only.

Fulks Street – Phase III work. No construction activity is scheduled for this month. Anticipated time for sanitary sewer placement will be from May through November.

James Street – Phase III work. No construction activity is scheduled for this month. Anticipated time for sanitary sewer or storm sewer placement will be from May through November.

Naval Reserve Street – Work has been completed.

Off Road Areas below Wythe (Norfolk Southern) – Schedule to be determined. Equipment and personnel could be observed in this area this spring through summer.

Stadium Road – Phase II work. Be prepared this month for one-lane traffic for the installation of storm sewer placement.

Wythe Road – Phase I & IV work. Be prepared this month for one-lane traffic due to construction activity and possible sanitary sewer placement.

During new utility installation, temporary construction barriers will be placed to contain the construction activities in and near the road. This temporary construction barrier will be adjusted to new locations along the affected streets from day to day. Please be attentive within the work areas and expect slow traffic during these times.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at www.lynchburgva.gov/cso

Project: Combined Sewer Overflow Area 16.3B

| | |
|--|-----------------------|
| Lynchburg CSO Citizen Information Line ----- | Phone: (434) 485-7246 |
| Contractor: Counts & Dobyns, Inc. ----- | Phone: (434) 821-2774 |
| Contractor's Superintendent: Bruce Sprouse ----- | Phone: (434) 546-0747 |

16.3B

«NAME»
«PROJECT_SITE_ADDRESS»
«MAIL_CITY», «MAIL_STATE» «MAIL_ZIP»