

# Project



# Update

## CSO SEPARATION AREA 1D3

**March 2013**

The contractor, Counts & Dobyns, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

**Belmont Street** – Sewer construction will continue through March 2013. Paving will be completed in April when the asphalt plant opens.

**Blackford Street** – Construction is complete on both sections of Blackford Street.

**Byrd Street** – Construction is complete; storage continues nearby.

**D Street** – Construction is complete.

**Fitzhugh Place** – Construction is complete; storage continues nearby.

**Hemlock Street** – Construction is complete.

**J Street** – Construction access to Belmont Street will continue. Final paving will be completed in April when the asphalt plant opens.

**Jones Street** – Sanitary sewer work will continue from Victoria Avenue to Rivermont Avenue. Storm sewer work will follow; work is expected to continue through March 2013. Paving will be completed in April.

**Library Street** – Construction is complete.

**Oakdale Street** – Utility construction is complete. Asphalt paving will be extended to match end of sidewalk in April.

**Rivermont Avenue** – All traffic will be restricted to two lanes between Jones Street and Byrd Street with occasional flagmen stopping traffic from Jones Street to Cabell Street to allow work to cross the active lane through March 2013. The finish paving of Rivermont Avenue will be done in April when the asphalt plant opens.

**Rodes Street** – Construction is complete.

**Scott Street** – Construction is complete.

**Victoria Avenue** – Construction continues between Jones and Wall Street through March. Paving will be completed in April.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at [www.lynchburgva.gov/cso](http://www.lynchburgva.gov/cso)

### **Project: Combined Sewer Overflow Separation Area 1D3**

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: Counts & Dobyns, Inc. -----	Phone: (434) 821-2774
Project Manager: Chris Dunnam -----	Phone: (434) 546-0759
Superintendent: Bruce Sprouse -----	Phone: (434) 546-0747

CSO 1D3

«NAME»  
«PROJECT\_SITE\_ADDRESS»  
«MAIL\_CITY», «MAIL\_STATE» «MAIL\_ZIP»