

Project



Update

CSO SEPARATION AREA 1D3.2

April 2013

The contractor, F.L. Showalter, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

Ash Street – Work in this area is complete. Final paving at the Rivermont Avenue intersection will occur in the spring when asphalt plants reopen.

Bedford Avenue – Work in this area is complete. Traffic from the Rivermont Avenue Detour will be using Bedford Avenue.

Birch Street – Work in this area is complete.

Columbia Avenue – No construction work will be occurring in the street between Birch Street and Rivermont Avenue; however, this section will be used for construction access from storage area to other areas still under construction. Area between Loudon Street and Cork Street will be revisited for construction work in April.

Cork Street – Unforeseen work on an existing utility line between Bedford Avenue and Early Street will require the contractor to perform additional construction work in this area. Final paving will occur after this construction work has been performed.

Early Street – Utility work in this area is complete. Final paving will occur in the spring when asphalt plants reopen.

Hawes Street – All utility work has been completed and final paving on the remaining blocks will be performed in the spring when asphalt plants reopen.

Hollins Mill Road – Work in this area is complete.

Holly Street – Work in this area is complete.

Loudon Street – Utility work in this area is complete. Final paving will occur in the spring when asphalt plants reopen.

Pansy Street – Work in this area is complete.

Rivermont Avenue – Rivermont Avenue will continue to be one-lane westbound traffic in the construction area from Hawes Street to Columbia Avenue. Construction work will continue at Loudon Street through Columbia Avenue until anticipated completion in June. Final paving of Rivermont Avenue is anticipated to occur in July.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at www.lynchburgva.gov/cso

Project: Combined Sewer Overflow Separation Area 1D3.2

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: F.L. Showalter, Inc. -----	Phone: (434) 845-2388
Contractor's Superintendent: David Ingle -----	Phone: (434) 841-4205

1D3.2

«NAME»
«PROJECT_SITE_ADDRESS»
«MAIL_CITY», «MAIL_STATE» «MAIL_ZIP»