

Project



Update

CSO SEPARATION AREA 1D3.2

January 2013

The contractor, F.L. Showalter, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

Ash Street – Work in this area is complete. The intersection with Rivermont Avenue will have work occurring again the first of the year.

Bedford Avenue – Work in this area is complete. Traffic from the Rivermont Avenue Detour will be using Bedford Avenue.

Birch Street – Work in this area is complete.

Columbia Avenue – No construction work will be occurring in the street between Birch Street and Rivermont Avenue; however, this section will be used for construction access from storage area to other areas still under construction. Activity anticipated between Loudon Street and Cork Street through January 2013.

Cork Street – Unforeseen work on an existing utility line between Bedford Ave. and Early St. will require the contractor to perform additional construction work in this area. Final paving will occur in the spring when asphalt plants reopen.

Early Street – Work has been completed from Birch Street to Loudon Street. Construction activity between Hawes Street and Birch Street will continue through this month. Watch for possible street closures during construction.

Hawes Street – Final paving from Bedford Avenue to Pansy Street has been completed. Construction activity will occur through this month. Final paving will occur in the spring when asphalt plants reopen.

Hollins Mill Road – Work in this area is complete.

Holly Street – Work in this area is complete.

Loudon Street – Utility Work in this area is complete. Final paving will occur in the spring when asphalt plants reopen.

Pansy Street – Work in this area is complete.

Rivermont Avenue – Rivermont Avenue will continue to be one-lane westbound traffic in the construction area from Hawes Street to Columbia Avenue. Construction work will begin in three locations of Rivermont Avenue. The first location is at Loudon Street. The second location will be at Hawes Street. The third location will be in the middle of the block between Ash Street and Loudon Street.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at www.lynchburgva.gov/cso

Project: Combined Sewer Overflow Separation Area 1D3.2

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: F.L. Showalter, Inc. -----	Phone: (434) 845-2388
Contractor's Superintendent: David Ingle -----	Phone: (434) 841-4205

1D3.2

«NAME»
«PROJECT_SITE_ADDRESS»
«MAIL_CITY», «MAIL_STATE» «MAIL_ZIP»