

# Project



# Update

## CSO SEPARATION AREA 1D3

**April 2013**

The contractor, Counts & Dobyns, Inc., will continue construction in your neighborhood. The following work activities are planned this month. The proposed schedule is subject to change.

**Belmont Street** – Sewer construction will continue through March 2013. Paving will be completed in April.

**Blackford Street** – Construction is complete on both sections of Blackford Street.

**Byrd Street** – Structural repairs will be underway into April from Rivermont Ave. after restoration of storage area.

**D Street** – Construction is complete.

**Fitzhugh Place** – Construction is complete; storage continues nearby.

**Hemlock Street** – Construction is complete.

**J Street** – Construction access to Belmont Street will continue. Final paving will be completed in April.

**Jones Street** – Sanitary sewer work will continue from Victoria Avenue to Rivermont Avenue. Storm sewer work will follow; work is expected to continue through March 2013. Paving will be completed in April.

**Library Street** – Construction is complete.

**Oakdale Street** – Utility construction is complete. Asphalt paving will be extended to match end of sidewalk in April.

**Rivermont Avenue** – Traffic will be restricted to two lanes between Jones St. and Byrd St. with flagmen stopping traffic from Jones St. to Cabell St. to allow work to cross the active lane through April 2013. Rivermont Avenue will have all surface asphalt removed and a temporary center line painted in April before finish paving follows in mid to late April.

**Rodes Street** – Construction is complete.

**Scott Street** – Construction is complete.

**Victoria Avenue** – Construction continues between Jones Street and Wall Street into April. Major road rebuilding on the 800 and 600 blocks will close those parts of Victoria Ave. before paving is completed in April.

Property owners in this area are encouraged to participate in the City Rainleader Disconnect Program. Call the CSO information line at 485-7246.

Also you can visit the Lynchburg CSO website at [www.lynchburgva.gov/cso](http://www.lynchburgva.gov/cso)

### **Project: Combined Sewer Overflow Separation Area 1D3**

Lynchburg CSO Citizen Information Line -----	Phone: (434) 485-7246
Contractor: Counts & Dobyns, Inc. -----	Phone: (434) 821-2774
Project Manager: Chris Dunnam -----	Phone: (434) 546-0759
Superintendent: Bruce Sprouse -----	Phone: (434) 546-0747

CSO 1D3

«NAME»  
«PROJECT\_SITE\_ADDRESS»  
«MAIL\_CITY», «MAIL\_STATE» «MAIL\_ZIP»