

Project



Update

Pigeon Creek Interceptor Sewer Phase II-B

November 2004

The contractor, Counts & Dobyns, Inc. will be continuing construction work in the neighborhood.

The following work activities will be taking place this month:

- Delivery of materials along Pigeon Creek just off lower Linden Ave.
- Excavation and placement of new Sanitary Sewer line from Linden Ave. towards Trents Ferry Road.
- Work between VES Road and Linden Ave. has been completed and restored.
- Use of a bypass pump system will continue for existing sewer line so pipe can be replaced.

If the contractor encounters rock in excavation for pipe placement he may have to blast it or use a mechanical hoe-ram to break the rock to place the pipe at the required depth. If blasting is required, you may notice the sound and vibration similar to the vibration from lightning of a nearby thunderstorm. The Contractor and inspectors are using seismographs to record the magnitude of every blast. The blasting procedures are designed to maximize the safety of the workers and citizens, and to protect the personal property around the blast site. We will conduct pre-blast surveys to record the condition of structures within 250 feet of a blast. The contractor will notify the residents in the immediate proximity of the blast each day that blasts will occur.

THE AIR HORN BLAST WARNING SYSTEM WILL BE POSTED AND READS AS FOLLOWS:

- 1 LONG HORN 5 MINUTES PRIOR TO THE BLAST
- 1 SHORT HORN 1 MINUTE PRIOR TO THE BLAST
- 1 LONG HORN AFTER THE BLAST TO SIGNAL ALL CLEAR

We thank you for your patience and cooperation during this construction. We urge residents to be cautious and keep children away from construction equipment and materials. Should you have any questions, please call any of the telephone numbers listed below.

Project: Pigeon Creek Interceptor Replacement – Phase II - B	
Lynchburg CSO Citizen Information Line -----	Phone: (434) 847-7246
Contractor: Counts & Dobyns, Inc. -----	Phone: (434) 821-2774
Superintendent: Robert Williams -----	Phone: (434) 546-0710